TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Construction of RCC Drain at Kalyana Nagara 8th Cross and 10th Cross in ward No. 13 Shettyhalli Sub-Division	
2	Estimate Cost	Rs. 20.00 lakhs	
3	Work Code	P-1771	
4	Job Code	013-18-000028	
5	A.S No.	EE/DD/AS/SH5/17-18 Dt. 24/11/17	
6	T.S No	EE/DD/TS/383/17-18 Dt. 25/11/17	
7	Work Order/Agreement No	BBMP/EE/DD/WO/245/17-18 Dt. 28.02.18	
8	Tender Premium	95193 OH 5%	
9	Stipulated Time for completion of Work	90 Days	
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	Due to Site problem.	
13	Time Extension Requested	157 days	
14	Assistant Executive Engineer's Recommendation	Recommend for Time extention without penalty	
15	Executive Engineer's Recommendation	Recommended for EOT without penalty	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	Recommendation (illegible) to accepted	
18	Time Extension Granted		
19	Conditions imposed if any		

Asst. Engineer,
Ward no.

Asst. Executive Engineer,
Sub Division

Executive Engineer,
Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner